

20 % COMPONENT OF THE IRA UTILIZATION
FOR THE 3RD QUARTER, CY 2021

QUEZON CITY

| Program or Project | Location | Total Cost | Date Started | Target Completion Date | Project Status | | No. Of Extensions, if any | Remarks |
|--|-------------------|----------------------|--------------|------------------------|-----------------|-----------------------------|---------------------------|--|
| | | | | | % of Completion | Total Cost incurred to Date | | |
| SOCIAL DEVELOPMENT | | 61,962,023.71 | | | | 7,740,729.99 | | |
| Proposed Additional Xray Room at Rosario Maclang Bautista General Hospital, Barangay Batasan Hills | Batasan Hills | 2,169,318.82 | 5/26/2021 | 8/24/2021 | 100.00% | 2,148,302.33 | | Completed |
| Proposed Provision of Wooden Flooring for Tent 4 COVID 19 Facility - Quezon City General Hospital, Barangay Bahay Toro | Bahay Toro | 657,157.20 | 9/22/2021 | 10/22/2021 | | | | |
| Proposed Construction of Perimeter Zocalo and Wooden Flooring for TENT 3 COVID 19 Facility - Quezon City General Hospital, Barangay Bahay Toro | Bahay Toro | 740,661.21 | 9/22/2021 | 10/22/2021 | | | | |
| Proposed Rehabilitation of Emergency Room Bay and Construction of Storage Facility for Medical Supplies at Basement of Rosario Maclang Bautista General Hospital, Barangay Batasan Hills | Batasan Hills | 7,547,648.50 | 8/18/2021 | 1/15/2022 | 75.38% | 5,592,427.66 | | On-going |
| Proposed Rehabilitation of Reception Area at Various Health Center (District 1-Cluster 1), Various Barangays | Various Barangays | 809,220.13 | | | | | | Opening of Bid Documents on October 11, 2021 |
| Proposed Rehabilitation of Reception Area at Various Health Center (District 2-Cluster 1), Various Barangays | Various Barangays | 341,124.74 | | | | | | Opening of Bid Documents on October 11, 2021 |

20 % COMPONENT OF THE IRA UTILIZATION
FOR THE 3RD QUARTER, CY 2021

QUEZON CITY

| Program or Project | Location | Total Cost | Date Started | Target Completion Date | Project Status | | No. Of Extensions, if any | Remarks |
|--|-------------------|-----------------------|--------------|------------------------|-----------------|-----------------------------|---------------------------|--|
| | | | | | % of Completion | Total Cost incurred to Date | | |
| Proposed Rehabilitation of Reception Area at Various Health Center (District 3-Cluster 1), Various Barangays | Various Barangays | 632,587.24 | | | | | | Opening of Bid Documents on October 11, 2021 |
| Proposed Rehabilitation of Reception Area at Various Health Center (District 4-Cluster 1), Various Barangays | Various Barangays | 953,997.37 | | | | | | Opening of Bid Documents on October 11, 2021 |
| Proposed Rehabilitation of Reception Area at Various Health Center (District 5-Cluster 1), Various Barangays | Various Barangays | 1,660,748.62 | | | | | | Opening of Bid Documents on October 11, 2021 |
| Proposed Rehabilitation of Reception Area at Various Health Center (District 6-Cluster 1), Various Barangays | Various Barangays | 851,009.93 | | | | | | |
| Proposed Construction of Roxas Health Center, Barangay Roxas | Roxas | 35,556,948.60 | 8/18/2021 | 5/15/2022 | | | | |
| Proposed Construction of Temporary Treatment and Monitoring Facilities at Barangay San Bartolome | San Bartolome | 10,041,601.35 | | | | | | Cancelled Project |
| ECONOMIC DEVELOPMENT | | 986,169,823.57 | | | | 133,931,488.92 | | |
| Proposed Rehabilitation (surface improvement) of Daraga Street, Barangay Damar | Damar | 1,551,866.79 | 5/26/2021 | 6/10/2021 | 100.00% | 1,536,862.69 | | Completed |

20 % COMPONENT OF THE IRA UTILIZATION
FOR THE 3RD QUARTER, CY 2021

QUEZON CITY

| Program or Project | Location | Total Cost | Date Started | Target Completion Date | Project Status | | No. Of Extensions, if any | Remarks |
|--|------------------|---------------|--------------|------------------------|-----------------|-----------------------------|---------------------------|---------------------|
| | | | | | % of Completion | Total Cost incurred to Date | | |
| Proposed Rehabilitation (surface improvement) of Mayon and Baco Streets, Barangay Nagkaisang Nayon | Nagkaisang Nayon | 2,102,789.42 | 5/26/2021 | 6/15/2021 | 100.00% | 2,094,866.81 | | Completed |
| Proposed Rehabilitation (surface improvement) of Ernesto Porto Street, Barangay Del Monte | Del Monte | 2,239,914.95 | 5/26/2021 | 6/30/2021 | 100.00% | 2,230,420.71 | | Completed |
| Proposed Rehabilitation (surface improvement) of Orchids Street, Barangay Fairview | Fairview | 2,758,195.60 | 5/26/2021 | 6/15/2021 | 100.00% | 2,748,777.94 | | Completed |
| Proposed Rehabilitation (surface improvement) of Dancalan Street, Barangay Damar | Damar | 3,033,968.52 | 5/26/2021 | 6/15/2021 | 100.00% | 3,008,570.25 | | Completed |
| Proposed Rehabilitation (surface improvement) of Simon Street, Barangay Holy Spirit | Holy Spirit | 4,239,797.26 | 5/26/2021 | 6/25/2021 | 100.00% | 4,234,526.89 | | Completed |
| Proposed Rehabilitation (surface improvement) of Production /Vipra, Barangay Sangandaan | Sangandaan | 4,740,546.22 | 5/26/2021 | 6/30/2021 | 100.00% | 4,710,435.78 | | Completed |
| Proposed Rehabilitation (surface improvement) of Filinvest 1 Road, Barangay Batasan Hills | Batasan Hills | 7,134,461.11 | 5/26/2021 | 6/25/2021 | | | | Temporary Suspended |
| Proposed Rehabilitation (surface improvement) of Walnut Street, Barangay Fairview | Fairview | 8,584,344.29 | 5/26/2021 | 7/20/2021 | 100.00% | 8,467,326.00 | | Completed |
| Proposed Rehabilitation (surface improvement) of Road 3, Barangay Project 6 | Project 6 | 11,234,728.41 | | | | | | |

20 % COMPONENT OF THE IRA UTILIZATION
FOR THE 3RD QUARTER, CY 2021

QUEZON CITY

| Program or Project | Location | Total Cost | Date Started | Target Completion Date | Project Status | | No. Of Extensions, if any | Remarks |
|--|---------------------------------|---------------|--------------|------------------------|-----------------|-----------------------------|---------------------------|------------------------|
| | | | | | % of Completion | Total Cost incurred to Date | | |
| Proposed Rehabilitation (surface improvement) of N.S. Amoranto Sr. Street, Various Barangay at District 1 | Various Barangays at District I | 30,393,447.36 | 5/26/2021 | 9/23/2021 | | | | |
| Proposed Rehabilitation (surface improvement) of 101 Loans Extension, Barangay Sangandaan | Sangandaan | 948,003.76 | | | | | | Negotiated Procurement |
| Proposed Rehabilitation (surface improvement) of Jade Street (Nelsonville Subdivision), Barangay Batasan Hills | Batasan Hills | 976,109.72 | | | | | | Negotiated Procurement |
| Proposed Rehabilitation (surface improvement) of Emerald Street, Barangay Batasan Hills | Batasan Hills | 745,960.13 | | | | | | Negotiated Procurement |
| Proposed Rehabilitation (surface improvement) of Gabriela Silang Alley, Barangay Batasan Hills | Batasan Hills | 499,074.21 | | | | | | Negotiated Procurement |
| Proposed Rehabilitation (surface improvement) of Bataan and Corregidor Street, Barangay Holy Spirit | Holy Spirit | 5,921,610.64 | | | | | | Cancelled Project |
| Proposed Rehabilitation (surface improvement) of Martan/Sto. Niño/Pilot Drive, Barangay Commonwealth | Commonwealth | 12,849,558.02 | | | | | | Cancelled Project |
| Proposed Rehabilitation (surface improvement) of San Juan Bautista Street, Barangay Payatas | Payatas | 5,839,474.15 | 6/28/2021 | 8/12/2021 | 100.00% | 5,839,090.78 | | Completed |
| Proposed Rehabilitation (surface improvement) of De Leon Street, Barangay Holy Spirit | Holy Spirit | 6,063,970.64 | 6/28/2021 | 8/7/2021 | 100.00% | 6,054,908.48 | | Completed |

20 % COMPONENT OF THE IRA UTILIZATION
FOR THE 3RD QUARTER, CY 2021

QUEZON CITY

| Program or Project | Location | Total Cost | Date Started | Target Completion Date | Project Status | | No. Of Extensions, if any | Remarks |
|--|--------------|----------------|--------------|------------------------|-----------------|-----------------------------|---------------------------|------------------------------|
| | | | | | % of Completion | Total Cost incurred to Date | | |
| Proposed Rehabilitation (surface improvement) of Sta. Catalina, Barangay Holy Spirit | Holy Spirit | 7,027,720.31 | 6/28/2021 | 8/17/2021 | 100.00% | 7,026,253.60 | | Completed |
| Proposed Rehabilitation (surface improvement) of AFP Road, Barangay Holy Spirit | Holy Spirit | 7,186,078.49 | 6/28/2021 | 8/17/2021 | 100.00% | 7,175,223.43 | | Completed |
| Proposed Rehabilitation (surface improvement) of J.P. Rizal Street (Jose Abad Santos St. to Belen St., Barangay Sta. Lucia | Sta. Lucia | 7,502,302.88 | 6/28/2021 | 8/7/2021 | | | | Recommended for Cancellation |
| Proposed Rehabilitation (surface improvement) of Pearl Drive, Barangay Fairview | Fairview | 10,685,085.68 | 6/28/2021 | 8/22/2021 | 100.00% | 10,680,595.37 | | Completed |
| Proposed Rehabilitation (surface improvement) of Camaro Street, Barangay Fairview | Fairview | 12,577,848.95 | 6/28/2021 | 9/1/2021 | 100.00% | 12,553,033.50 | | Completed |
| Proposed Rehabilitation (surface improvement) of Holy Spirit Drive, Barangay Holy Spirit | Holy Spirit | 19,423,574.62 | 6/28/2021 | 9/1/2021 | 94.53% | 18,294,934.08 | | On-going |
| Proposed Construction of Sta. Monica Multi Purpose Hall, Barangay Sta. Monica | Sta. Monica | 20,176,860.31 | 6/28/2021 | 2/23/2022 | 20.05% | 4,041,433.65 | | On-going |
| Proposed Construction of Sto. Domingo Multi-Purpose Building (Phase 1), Barangay Sto. Domingo | Sto. Domingo | 122,645,062.03 | 7/22/2021 | 9/15/2022 | 0.00% | - | | Suspended |
| Proposed Rehabilitation (Surface Improvement) of Dasmariñas Street, Barangay Damar | Damar | 3,056,767.14 | 7/22/2021 | 8/11/2021 | 100.00% | 3,050,918.06 | | Completed |

20 % COMPONENT OF THE IRA UTILIZATION
FOR THE 3RD QUARTER, CY 2021

QUEZON CITY

| Program or Project | Location | Total Cost | Date Started | Target Completion Date | Project Status | | No. Of Extensions, if any | Remarks |
|--|------------------|---------------|--------------|------------------------|-----------------|-----------------------------|---------------------------|--|
| | | | | | % of Completion | Total Cost incurred to Date | | |
| Proposed Rehabilitation (Surface Improvement) of Corumi Street, Barangay Masambong | Masambong | 5,754,890.03 | 7/22/2021 | 8/31/2021 | 100.00% | 5,606,930.53 | | Completed |
| Proposed Rehabilitation (Surface Improvement) of Parkway Street, Barangay Obrero | Obrero | 1,470,652.26 | 7/22/2021 | 8/11/2021 | 100.00% | 1,465,639.75 | | Completed |
| Proposed Rehabilitation (Surface Improvement) of Rolling Road, Barangay Obrero | Obrero | 1,764,985.43 | 7/22/2021 | 8/16/2021 | 100.00% | 1,759,609.40 | | Completed |
| Proposed Rehabilitation (Surface Improvement) of Makabayan Street, Barangay Obrero | Obrero | 1,394,478.44 | 7/22/2021 | 8/11/2021 | 100.00% | 1,375,757.32 | | Completed |
| Proposed Rehabilitation (Surface Improvement) of Mabilis Street, Barangay Pinyahan | Pinyahan | 2,570,503.04 | 7/22/2021 | 8/16/2021 | 100.00% | 2,565,689.44 | | Completed |
| Proposed Rehabilitation (Surface Improvement) of Balimbing St., Barangay Veterans Village | Veterans Village | 971,164.95 | | | | | | Opening of Bid Documents on October 11, 2021 |
| Proposed Rehabilitation of Road and Drainage at Ilang-Ilang Street (St. Andrew Subdivision), Barangay Nagkaisang Nayan | Nagkaisang Nayan | 4,217,010.66 | 7/22/2021 | 10/20/2021 | 64.49% | 2,706,071.88 | | Completed |
| Proposed Rehabilitation of Road and Drainage at Batangas Street, Barangay Alicia | Alicia | 6,645,595.96 | 7/22/2021 | 11/19/2021 | 29.97% | 1,989,297.38 | | Completed |
| Proposed Rehabilitation of Road and Drainage at Road 23, Barangay Bahay Toro | Bahay Toro | 14,841,163.26 | 7/22/2021 | 1/18/2022 | 14.17% | 2,100,673.46 | | Completed |

**20 % COMPONENT OF THE IRA UTILIZATION
FOR THE 3RD QUARTER, CY 2021**

QUEZON CITY

| Program or Project | Location | Total Cost | Date Started | Target Completion Date | Project Status | | No. Of Extensions, if any | Remarks |
|---|---------------|---------------|--------------|------------------------|-----------------|-----------------------------|---------------------------|-----------|
| | | | | | % of Completion | Total Cost incurred to Date | | |
| Proposed Rehabilitation of Road and Drainage at Administration Street, Barangay Bahay Toro | Bahay Toro | 20,218,474.20 | 8/18/2021 | 5/15/2022 | 29.97% | 6,052,653.58 | | Completed |
| Proposed Rehabilitation of Road and Drainage at Actuarial Street, Barangay Bahay Toro | Bahay Toro | 8,773,209.77 | 7/22/2021 | 12/19/2021 | 27.66% | 2,424,126.70 | | Completed |
| Proposed Rehabilitation of Road and Drainage at Zamora St., Barangay Paltok | Paltok | 17,526,621.80 | 7/22/2021 | 1/18/2022 | 5.59% | 978,579.22 | | Completed |
| Proposed Rehabilitation of Road and Drainage at Linaw Street, Barangay Sienna | Sienna | 10,884,632.54 | 7/22/2021 | 1/18/2022 | 10.79% | 1,158,282.25 | | On-going |
| Proposed Rehabilitation (Surface and Drainage System Improvement) of Rolling Meadows Subdivision Phase II, Barangay San Bartolome | San Bartolome | 4,985,602.30 | 8/18/2021 | 10/17/2021 | | | | |
| Proposed Rehabilitation (Surface Improvement) at Grants Street, Barangay Sangandaan | Sangandaan | 3,033,023.52 | 8/18/2021 | 9/7/2021 | | | | |
| Proposed Rehabilitation of Road and Drainage at W. Santiago Street, Barangay Paltok | Paltok | 7,919,967.51 | 8/8/2021 | 1/15/2022 | | | | |
| Proposed Rehabilitation of Road and Drainage at P. Castillo Street, Barangay Pansol | Pansol | 1,525,635.84 | 8/18/2021 | 11/16/2021 | | | | |
| Proposed Rehabilitation of Pathwalk/Sidewalk and Drainage System at Mangga and San Antonio Street, Barangay Katipunan | Katipunan | 1,855,899.54 | 8/18/2021 | 11/16/2021 | | | | |

20 % COMPONENT OF THE IRA UTILIZATION
FOR THE 3RD QUARTER, CY 2021

QUEZON CITY

| Program or Project | Location | Total Cost | Date Started | Target Completion Date | Project Status | | No. Of Extensions, if any | Remarks |
|---|-----------------|----------------|--------------|------------------------|-----------------|-----------------------------|---------------------------|-----------------------------------|
| | | | | | % of Completion | Total Cost incurred to Date | | |
| Proposed Rehabilitation of Road and Drainage at Fort Santiago and Ilocos Norte Streets, Baragany Alicia | Alicia | 4,105,674.56 | 8/18/2021 | 11/16/2021 | | | | |
| Proposed Construction of Five Storey with Roof Deck Evacuation Center, Barangay Bagong Silangan | Bagong Silangan | 148,944,773.03 | 10/1/2021 | 11/25/2022 | | | | |
| Proposed Construction of Multi Purpose Hall at Calamba Extension, Barangay Talayan | Talayan | 6,392,747.46 | 10/1/2021 | 3/30/2022 | | | | |
| Proposed Construction of Multi Purpose Hall at Block 503, Barangay Talayan | Talayan | 6,414,882.58 | 10/1/2021 | 3/30/2022 | | | | |
| Proposed Rehabilitation of Third Floor at Senior Citizen Day Care Center & Multi Purpose Building, Barangay Project 6 | Project 6 | 1,891,103.10 | 10/1/2021 | 11/30/2021 | | | | |
| Proposed Rehabilitation of Multi-Purpose Hall (Existing Senior Citizen Hall), Barangay Sta. Teresita | Sta. Teresita | 6,088,604.22 | 10/1/2021 | 2/28/2022 | | | | |
| Proposed Rehabilitation or Road and Drainage of C. Aguinaldo Extension, Barangay Marilag | Marilag | 1,062,601.31 | 10/1/2021 | 11/15/2021 | | | | |
| Proposed Rehabilitation of Road and Drainage at Kawayan Street, Barangay Tandang Sora | Tandang Sora | 6,012,682.02 | | | | | | Notice to Proceed - For signature |

**20 % COMPONENT OF THE IRA UTILIZATION
FOR THE 3RD QUARTER, CY 2021**

QUEZON CITY

| Program or Project | Location | Total Cost | Date Started | Target Completion Date | Project Status | | No. Of Extensions, if any | Remarks |
|---|------------------|---------------|--------------|------------------------|-----------------|-----------------------------|---------------------------|--------------------------------------|
| | | | | | % of Completion | Total Cost incurred to Date | | |
| Proposed Rehabilitation of Road and Drainage at Nagkakaisang Molave HOA, Barangay Payatas | Payatas | 3,602,653.30 | 10/1/2021 | 12/30/2021 | | | | |
| Proposed Rehabilitation of Road and Drainage at Misty Street, Broadway Street and Northwind Avenue, Barangay Nagkaisang Nayon | Nagkaisang Nayon | 21,956,431.11 | 10/1/2021 | 3/30/2022 | | | | |
| Proposed Rehabilitation (Surface Improvement) at Isidora Street (Left and Right), Barangay Holy Spirit | Holy Spirit | 3,331,671.40 | 10/1/2021 | 10/31/2021 | | | | |
| Proposed Rehabilitation of (Surface Improvement) of Mendez Road, Barangay Baesa | Baesa | 7,671,792.69 | 10/1/2021 | 11/25/2021 | | | | |
| Proposed Rehabilitation of (Surface Improvement) of Caroline Street, Barangay Baesa | Baesa | 1,174,325.75 | 10/1/2021 | 10/16/2021 | | | | |
| Proposed Rehabilitation (Surface Improvement) of St. John Street, Barangay New Era | New Era | 1,059,004.15 | | | | | | Notice to Proceed - For signature |
| Proposed Rehabilitation of Road and Drainage at Malusog Street, Barangay UP Village | UP Village | 1,826,922.80 | | | | | | Notice to Proceed - For signature |
| Proposed Rehabilitation (Surface Improvement) at Banaba Street and Dungon Street, Barangay Amihan | Amihan | 2,023,097.66 | | | | | | Notice to Proceed - For signature |

**20 % COMPONENT OF THE IRA UTILIZATION
FOR THE 3RD QUARTER, CY 2021**

QUEZON CITY

| Program or Project | Location | Total Cost | Date Started | Target Completion Date | Project Status | | No. Of Extensions, if any | Remarks |
|---|--------------|--------------|--------------|------------------------|-----------------|-----------------------------|---------------------------|--------------------------------------|
| | | | | | % of Completion | Total Cost incurred to Date | | |
| Proposed Rehabilitation (Surface Improvement) at Yakal Street, Barangay Amihan | Amihan | 2,837,148.43 | | | | | | Notice to Proceed - For signature |
| Proposed Rehabilitation (Surface Improvement) at Claims Street and Dalsol Street, Barangay Sangandaan | Sangandaan | 2,894,635.72 | | | | | | Notice to Proceed - For signature |
| Proposed Rehabilitation (Surface Improvement) at K-9th Street, Barangay East Kamias | East Kamias | 4,330,133.17 | | | | | | Notice to Proceed - For signature |
| Proposed Rehabilitation (Surface Improvement) at Aguho Street, Barangay Claro | Claro | 5,121,426.21 | | | | | | Notice to Proceed - For signature |
| Proposed Rehabilitation (Surface Improvement) at K-8th Street, Barangay East Kamias | East Kamias | 5,268,191.75 | | | | | | Notice to Proceed - For signature |
| Proposed Rehabilitation of Road and Drainage at Jamaica Street, Barangay St. Ignatius | St. Ignatius | 5,414,043.21 | | | | | | Notice to Proceed - For signature |
| Proposed Rehabilitation of Road and Drainage at Woodside Street, Barangay St. Ignatius | St. Ignatius | 6,078,162.90 | | | | | | Notice to Proceed - For signature |
| Proposed Surface Improvement and Rehabilitation of Road and Drainage at Greenville Drive and Leo Street, Barangay Sauyo | Sauyo | 7,770,399.54 | | | | | | Notice to Proceed - For signature |

20 % COMPONENT OF THE IRA UTILIZATION

FOR THE 3RD QUARTER, CY 2021

QUEZON CITY

| Program or Project | Location | Total Cost | Date Started | Target Completion Date | Project Status | | No. Of Extensions, if any | Remarks |
|--|---------------------|---------------|--------------|------------------------|-----------------|-----------------------------|---------------------------|--------------------------------------|
| | | | | | % of Completion | Total Cost incurred to Date | | |
| Proposed Rehabilitation (Surface Improvement) of Banawe Street (Quezon Ave. To E. Rodriguez Sr. Ave), Barangay Tatalon / Doña Josefa | Tatalon/Doña Josefa | 7,925,646.74 | | | | | | Notice to Proceed - For signature |
| Proposed Rehabilitation (Surface Improvement) at Xavierville Avenue, Barangay Loyola Heights | Loyoloa Heights | 10,661,551.06 | | | | | | Notice to Proceed - For signature |
| Proposed Rehabilitation of Road and Drainage at Ofelia Street, Barangay Bahay Toro | Bahay Toro | 17,188,296.30 | | | | | | Notice to Proceed - For signature |
| Proposed Rehabilitation of Road and Drainage at Old Samson Road, Barangay Balingasa | Balingasa | 32,258,140.48 | | | | | | Notice to Proceed - For signature |
| Proposed Isolation Facility at Kamuning Elementary School (Grade 1 & 2 Building), Barangay Kamuning | Kamuning | 1,327,523.33 | | | | | | Notice to Proceed - For signature |
| Proposed Isolation Facility at Kaligayahan Elementary School (DEPED BLDG 2), Barangay Kaligayahan | Kaligayahan | 1,659,526.96 | | | | | | Notice to Proceed - For signature |
| Proposed Quarantine Facility at Toro Hills Elementary School (Building 5), Barangay Bahay Toro | Bahay Toro | 1,728,711.23 | | | | | | Notice to Proceed - For signature |

20 % COMPONENT OF THE IRA UTILIZATION
FOR THE 3RD QUARTER, CY 2021

QUEZON CITY

| Program or Project | Location | Total Cost | Date Started | Target Completion Date | Project Status | | No. Of Extensions, if any | Remarks |
|--|---------------|--------------|--------------|------------------------|-----------------|-----------------------------|---------------------------|--------------------------------------|
| | | | | | % of Completion | Total Cost incurred to Date | | |
| Proposed Quarantine Facility at Kaligayahan Elementary School (DEPED BLDG 1), Barangay Kaligayahan | Kaligayahan | 1,744,966.53 | | | | | | Notice to Proceed - For signature |
| Proposed Quarantine Facility at Kamuning Elementary School (Grade 3 Building), Barangay Kamuning | Kamuning | 1,961,641.86 | | | | | | Notice to Proceed - For signature |
| Proposed Isolation and Quarantine Facilities at M.L. Quezon Elementary School (DPWH BUILDING 2) with HCW Quarters (SPED BUILDING), Barangay Commonwealth | Commonwealth | 2,069,151.33 | | | | | | Notice to Proceed - For signature |
| Proposed Quarantine Facility at San Bartolome Elementary School (Castelo Building) w/ HCW Quarters (Canteen Building), Barangay San Bartolome | San Bartolome | 2,080,795.83 | | | | | | Notice to Proceed - For signature |
| Proposed Quarantine Facility at Lucas R. Pascual Elementary School (Belmonte Building), Barangay Baesa | Baesa | 2,122,639.21 | | | | | | Notice to Proceed - For signature |
| Proposed Isolation Facility at San Bartolome Elementary School (Belmonte Hall Building and Castelo 2 Building), Barangay San Bartolome | San Bartolome | 2,353,598.45 | | | | | | Notice to Proceed - For signature |
| Proposed Quarantine Facility at GSIS Elementary School (Building C) with HCW Quarters, Barangay Sangandaan | Sangandaan | 2,515,974.42 | | | | | | Notice to Proceed - For signature |

20 % COMPONENT OF THE IRA UTILIZATION
FOR THE 3RD QUARTER, CY 2021

QUEZON CITY

| Program or Project | Location | Total Cost | Date Started | Target Completion Date | Project Status | | No. Of Extensions, if any | Remarks |
|--|---------------|--------------|--------------|------------------------|-----------------|-----------------------------|---------------------------|--------------------------------------|
| | | | | | % of Completion | Total Cost incurred to Date | | |
| Proposed Isolation Facility at Lucas R. Pascual Elementary School (Quirino Building), Barangay Baesa | Baesa | 2,561,521.98 | | | | | | Notice to Proceed - For signature |
| Proposed Isolation Facilities at GSIS Elementary School (Building A & B), Barangay Sangandaan | Sangandaan | 2,905,571.24 | | | | | | Notice to Proceed - For signature |
| Proposed Isolation and Quarantine Facility at Jose P. Laurel Sr. High School (Vito L. Belarmino Sr. Building), Barangay Milagrosa | Milagrosa | 2,909,212.37 | | | | | | Notice to Proceed - For signature |
| Proposed Isolation and Quarantine Facility at P. Tuazon Senior High School (Belmonte 2 Building) with HCW Quarters (Daza Building), Barangay Kaunlaran | Kaunlaran | 2,956,870.99 | | | | | | Notice to Proceed - For signature |
| Proposed Isolation Facility at Talipapa Senior High School, Barangay Talipapa | Talipapa | 3,640,130.26 | | | | | | Notice to Proceed - For signature |
| Proposed Isolation Facility at Korphil Building, Barangay San Bartolome | San Bartolome | 4,684,852.21 | | | | | | Notice to Proceed - For signature |
| Proposed Isolation Facility at QCU Techvoc Building, Barangay San Bartolome | San Bartolome | 5,057,415.80 | | | | | | Notice to Proceed - For signature |
| Proposed Quarantine Facility at Quezon City University (Belmonte Building), Barangay San Bartolome | San Bartolome | 5,169,078.85 | | | | | | Notice to Proceed - For signature |

20 % COMPONENT OF THE IRA UTILIZATION

FOR THE 3RD QUARTER, CY 2021

QUEZON CITY

| Program or Project | Location | Total Cost | Date Started | Target Completion Date | Project Status | | No. Of Extensions, if any | Remarks |
|--|------------------|---------------|--------------|------------------------|-----------------|-----------------------------|---------------------------|--|
| | | | | | % of Completion | Total Cost incurred to Date | | |
| Proposed Isolation Facility at San Francisco High School (Deped Bldg B & C), Barangay Sto. Cristo | Sto. Cristo | 5,815,457.96 | | | | | | Notice to Proceed - For signature |
| Proposed Isolation and Quarantine Facility at AMLAC Senior High School, Barangay Payatas | Payatas | 6,532,817.88 | | | | | | Notice to Proceed - For signature |
| Proposed Quarantine Facility at Emilio Jacinto Senior High School (DPWH Building), Barangay Pasong Tamo | Pasong Tamo | 6,673,527.25 | | | | | | Notice to Proceed - For signature |
| Proposed Isolation Facility with HCW Quarters at Emilio Jacinto Senior High School (Main Building), Barangay Pasong Tamo | Pasong Tamo | 12,237,343.65 | | | | | | Notice to Proceed - For signature |
| Proposed Rehabilitation of Road and Drainage at Don Ernesto Street, Barangay Holy Spirit | Holy Spirit | 35,016,512.83 | | | | | | Opening of bid documents on October 18, 2021 |
| Proposed Rehabilitation of Road and Drainage at Cetacio Street, Barangay Siena | Siena | 16,990,562.36 | | | | | | Opening of bid documents on October 18, 2021 |
| Proposed Rehabilitation of Road and Drainage at Laura Street, Barangay Matandang Balara | Matandang Balara | 23,197,780.50 | | | | | | Opening of bid documents on October 18, 2021 |

20 % COMPONENT OF THE IRA UTILIZATION
FOR THE 3RD QUARTER, CY 2021

QUEZON CITY

| Program or Project | Location | Total Cost | Date Started | Target Completion Date | Project Status | | No. Of Extensions, if any | Remarks |
|--|-----------------|-------------------------|--------------|------------------------|-----------------|-----------------------------|---------------------------|---|
| | | | | | % of Completion | Total Cost incurred to Date | | |
| Proposed Rehabilitation of Road and Drainage at Sampaguita, Narra, Jasmin, and Ilang-Ilang Streets, Barangay Capri | Capri | 28,968,214.03 | | | | | | Opening of bid documents on October 18, 2021 |
| Proposed Rehabilitation of Road and Drainage at San Joaquin Street, Barangays Paraiso and Mariblo | Paraiso/Mariblo | 14,267,018.43 | | | | | | Opening of bid documents on October 18, 2021 |
| Proposed Rehabilitation (Surface Improvement) at Paraiso Street, Barangay Paraiso | Paraiso | 1,605,124.53 | | | | | | Opening of bid documents on October 18, 2021 |
| Proposed Rehabilitation of Pavilion I-IV Covid -19 Isolation Facility, Barangay San Bartolome | San Bartolome | 9,329,245.13 | | | | | | Negotiated Procurement - Resolution for Signature |
| Proposed Rehabilitation of Korphil Covid-19 Isolation Facility, Barangay San Bartolome | San Bartolome | 6,287,660.86 | | | | | | Negotiated Procurement - Resolution for Signature |
| GRAND TOTAL | | 1,048,131,847.28 | | | | 141,672,218.91 | | |


20 % COMPONENT OF THE IRA UTILIZATION
FOR THE 3RD QUARTER, CY 2021

QUEZON CITY

| Program or Project | Location | Total Cost | Date Started | Target Completion Date | Project Status | | No. Of Extensions, if any | Remarks |
|--------------------|----------|------------|--------------|------------------------|-----------------|-----------------------------|---------------------------|---------|
| | | | | | % of Completion | Total Cost incurred to Date | | |

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document


MARIAN C. ORAYANI
City Budget Officer 


MA. JOSEFINA G. BELMONTE
City Mayor 